

Agency Wise Abstract For 152.35 Lakh MT on 27.04.2026

S.N O	Agency Name	New Quantity		15% Additional Quantity		Previous Tendered Quantity		Old Clusters (Cluster-1,2 & 3 and Tenali after March 2025)		Packages		Total Qunatity (in MT)	Overall Quantity remediated (in MT)	Balance Quantity (in MT)	Capacity of the Functioning Machines (in MT)	Required rate of progress per day to complete by 31st May 2026 (in MT)	Quantity remediated on 26.04.2026	Quantity remediated on 27.04.2026
		Awarded Quantity (in MT)	Remediated Qunatity (in MT)	Awarded Quantity (in MT)	Remediated Quantity (in MT)	Awarded Quantity (in MT)	Remediated Quantity (in MT)	Awarded Quantity (in MT)	Remediated Quantity (in MT)	Awarded Quantity (in MT)	Remediated Quantity (in MT)							
1	2	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	M/s Tharuni Assosiates, Guntur	5,20,000.00	5,03,429.67	3,57,790.80	2,81,439.12	15,71,260.00	15,71,259.53	2,06,855.20	1,85,657.23	19,74,849.14	1,47,115.38	46,30,755.14	26,88,900.93	19,41,854.21	38,680.00	57,113.36	5,837.90	6,711.09
2	V.Raju- (Iway Associates Pvt Ltd)	-	-	42,642.00	41,265.49	92,788.00	92,788.00	14,612.00	14,072.05	1,28,918.16	49,652.06	2,78,960.16	1,97,777.60	81,182.56	2,500.00	2,387.72	1,495.78	88.24
3	Coastline (Eluru Cluster)	64,000.00	64,000.00	39,216.00	39,216.00	1,58,462.00	1,58,462.00	-	-	3,22,946.38	25,844.26	5,84,624.38	2,87,522.26	2,97,102.12	5,720.00	8,738.30	914.73	636.88
4	Srinivasa Setty - (Geron Engineering Pvt Ltd)	75,000.00	75,000.00	69,596.00	52,591.83	2,04,001.01	2,04,001.01	-	-	1,16,320.42	655.64	4,64,917.43	3,32,248.48	1,32,668.95	4,220.00	3,902.03	783.55	583.99
5	M/s Zigma global Enviro Solutions Private limited, Erode	8,34,000.00	7,68,567.65	1,82,653.35	1,82,653.56	14,47,375.00	13,66,290.01	-	-	6,35,810.37	14,706.79	30,99,838.72	23,32,218.01	7,67,620.71	19,200.00	22,577.08	3,173.50	2,461.36
6	M/s Saurashtra Enviro private limited, Gujarat	1,08,000.00	1,08,000.00	47,223.75	26,834.16	3,14,825.00	3,14,076.21	-	-	3,68,318.40	80,778.46	8,38,367.15	5,29,688.83	3,08,678.32	3,360.00	9,078.77	1,616.25	-
7	M/s Sudhakar Infra Pvt.Ltd.	35,000.00	35,000.00	9,532.50	9,532.50	-	-	44,606.00	44,606.00	39,568.97	35,571.23	1,28,707.47	1,24,709.73	3,997.74	1,300.00	117.58	1,376.35	957.80
8	M/s Raghuram Hum Pipe Private Limited	-	-	-	-	-	-	-	-	15,000.00	-	15,000.00	-	15,000.00	-	441.18	-	-
	Total	16,36,000.00	15,53,997.32	7,48,654.40	6,33,532.66	37,88,711.01	37,06,876.76	2,66,073.20	2,44,335.28	36,01,731.84	3,54,323.82	1,00,41,170.44	64,93,065.84	35,48,104.61	74,980.00	1,04,356.02	15,198.06	11,439.36
Old Quantity remediated till 31st March 2025												51,94,317	51,94,317	-		-	-	-
Grand Total												1,52,35,487.82	1,16,87,383.22	35,48,104.61	74,980.00	1,04,356.02	15,198.06	11,439.36

Agency Wise Abstract For 134.23 Lakh MT on 27.04.2026

S.NO	Agency Name	No of ULBs	New Quantity		15% Additional Quantity		Previous Tendered Quantity		Old Clusters (Cluster-1,2 & 3 and Tenali after March 2025)		Packages		Total Qunatity (in MT)	Overall Quantity remediated (in MT)	Balance Quantity (in MT)	Capacity of the Functioning Machines (in MT)	Required rate of progress per day to complete by 31st May 2026 (in MT)	Quantity remediated on 26.04.2026	Quantity remediated on 27.04.2026
			Awarded Quantity (in MT)	Remediated Qunatity (in MT)	Awarded Quantity (in MT)	Remediated Qunatity (in MT)	Awarded Quantity (in MT)	Remediated Qunatity (in MT)	Awarded Quantity (in MT)	Remediated Qunatity (in MT)	Awarded Quantity (in MT)	Remediated Qunatity (in MT)							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	M/s Tharuni Assosiates, Guntur	64	5,20,000.00	5,03,429.67	3,57,790.80	2,81,439.12	15,71,260.00	15,71,259.53	2,06,855.20	1,85,657.23	19,74,849.14	1,47,115.38	46,30,755.14	26,88,900.93	19,41,854.21	38,680.00	57,113.36	5,837.90	6,711.09
2	V.Raju- (Iway Associates Pvt Ltd)	4	-	-	42,642.00	41,265.49	92,788.00	92,788.00	14,612.00	14,072.05	1,28,918.16	49,652.06	2,78,960.16	1,97,777.60	81,182.56	2,500.00	2,387.72	1,495.78	88.24
3	Coastline (Eluru Cluster)	8	64,000.00	64,000.00	39,216.00	39,216.00	1,58,462.00	1,58,462.00	-	-	3,22,946.38	25,844.26	5,84,624.38	2,87,522.26	2,97,102.12	5,720.00	8,738.30	914.73	636.88
4	Srinivasa Setty - (Geron Engineering Pvt Ltd)	9	75,000.00	75,000.00	69,596.00	52,591.83	2,04,001.01	2,04,001.01	-	-	1,16,320.42	655.64	4,64,917.43	3,32,248.48	1,32,668.95	4,220.00	3,902.03	783.55	583.99
5	M/s Zigma global Enviro Solutions Private limited, Erode	26	8,34,000.00	7,68,567.65	1,82,653.35	1,82,653.56	14,47,375.00	13,66,290.01	-	-	6,35,810.37	14,706.79	30,99,838.72	23,32,218.01	7,67,620.71	19,200.00	22,577.08	3,173.50	2,461.36
6	M/s Saurashtra Enviro private limited, Gujarat	11	1,08,000.00	1,08,000.00	47,223.75	26,834.16	3,14,825.00	3,14,076.21	-	-	3,68,318.40	80,778.46	8,38,367.15	5,29,688.83	3,08,678.32	3,360.00	9,078.77	1,616.25	-
7	M/s Sudhakar Infra Pvt.Ltd.	1	35,000.00	35,000.00	9,532.50	9,532.50	-	-	44,606.00	44,606.00	39,568.97	35,571.23	1,28,707.47	1,24,709.73	3,997.74	1,300.00	117.58	1,376.35	957.80
8	M/s Raghuram Hum Pipe Private Limited	1	-	-	-	-	-	-	-	-	15,000.00	-	15,000.00	-	15,000.00	-	441.18	-	-
	Total	123	16,36,000.00	15,53,997.32	7,48,654.40	6,33,532.66	37,88,711.01	37,06,876.76	2,66,073.20	2,44,335.28	10,43,697.74	1,31,056.48	1,00,41,170.44	64,93,065.84	35,48,104.61	74,980.00	1,04,356.02	15,198.06	11,439.36
Old Quantity remediated till 31st March 2025													33,82,136.00	51,94,317.38	-		-	-	-
Grand Total													1,34,23,306.44	1,16,87,383.22	35,48,104.61	74,980.00	1,04,356.02	15,198.06	11,439.36

Agency Wise Legacy Waste Status Abstract as on 27.04.2026

S. No.	Name of the Agency	No.of ULBs	Total Quantity Awarded (in MT)	Cumulative Quantity remediated till date (in MT)	% of work Comp.	Balance Quantity (in MT)	Cumulative of Disposals Quantity (in MT)	Required rate of progress per day to complete by 31st May 2026 (in MT)	No.of Machines Functioning	Capacity of the Functioning Machines (in MT)	Avg Quantity remediated per day to till date (in MT)	Average Weekly Qty remediated 20.04.2026 to 26.04.2026 (in MT)	Quantity remediated on 26.04.2026 (in MT)	Quantity remediated on 27.04.2026 (in MT)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
A (Additional Quantity)														
1	M/s Tharuni Associates, Guntur	12	6,59,000.00	6,42,429.67	97.49%	16,570.33	2,89,046.55	487.36	31.00	28,400.00	-	286.97	296.14	-
2	M/s Zigma global Enviro Solutions Private limited, Erode	7	8,34,000.00	7,68,567.65	92.15%	65,432.35	-	1,924.48	15.00	13,500.00	-	1,301.64	1,351.26	1,385.71
3	M/s Saurashtra Enviro private limited, Gujarat	1	1,08,000.00	1,08,000.00	100.00%	-	-	-	3.00	3,360.00	-	-	-	-
4	M/s Sudhakar Infra Pvt.Ltd.	1	35,000.00	35,000.00	100.00%	-	-	-	2.00	1,300.00	-	-	-	-
Total		21	16,36,000.00	15,53,997.32	94.99%	82,002.68	2,89,046.55	2,411.84	51.00	46,560.00	-	1,588.61	1,647.40	1,385.71
B (15% of additional quantity awarded)														
1	M/s Tharuni Associates & Avinash agency, Guntur	8	5,09,244.80	4,14,512.44	81.40%	94,732.36	-	2,786.25	-	-	-	-	783.55	583.99
2	M/s Zigma global Enviro Solutions Private limited	4	1,82,653.35	1,82,653.56	100.00%	-	-	-	-	-	-	-	-	-
3	M/s Saurashtra Enviro private limited, Gujarat	2	47,223.75	26,834.16	56.82%	20,389.59	-	599.69	-	-	-	-	-	-
4	M/s Sudhakar Infra Pvt.Ltd.	1	9,533.00	9,533.00	100.00%	-	-	-	-	-	-	-	-	-
15% Excess Total (B)		15	7,48,654.90	6,33,533.16	84.62%	1,15,121.95	-	3,385.94	-	-	-	-	783.55	583.99
Total (A+B)		-	23,84,654.90	21,87,530.48	91.73%	1,97,124.63	-	5,797.78	51.00	46,560.00	-	-	2,430.95	1,969.70
C (New tender Quantity as per Drone survey)														
1	1a M/s Tharuni Associates, Guntur	34	15,71,260.00	15,71,259.53	100.00%	-	15,52,154.37	-	17.00	12,280.00	4,617.33	-	-	-
	1b V.Raju (ELURU Cluster)	4	92,788.00	92,788.00	100.00%	-	1,10,459.19	-	4.00	2,500.00	321.00	-	-	-
	1c Coastline (ELURU Cluster)	8	1,58,462.00	1,58,462.00	100.00%	-	1,46,978.59	-	2.00	2,360.00	361.75	-	-	-
	1d Srinivas Setty (ADDANKI (9)	9	2,04,001.01	2,04,001.01	100.00%	-	1,96,822.85	-	5.00	2,820.00	634.38	-	-	-
Sub Total		55	20,26,511.01	20,26,510.54	100.00%	-	20,06,415.00	-	28.00	19,960.00	5,934.46	-	-	-
2	M/s Zigma global Enviro Solutions Private limited, Erode	26	14,47,375.00	13,66,290.01	94.40%	81,084.99	9,52,329.05	2,384.85	6.00	5,700.00	3,543.14	478.88	1,191.76	231.24
3	M/s Saurashtra Enviro private limited, Gujarat	11	3,14,825.00	3,14,076.21	99.76%	748.79	2,70,748.56	22.02	3.00	3,000.00	791.32	-	-	-
New Clusters Total (C)		92	37,88,711.01	37,06,876.76	97.84%	81,833.78	32,29,492.62	2,406.88	37.00	28,660.00	10,268.92	478.88	1,191.76	231.24
D (Old balance Qty after March 2025 in Cluster1,2,3 & Tenali)														
1	M/s Tharuni Associates & Avinash agency, Guntur (Old)	30	2,21,468.00	1,99,729.28	90.18%	21,738.72	2,12,505.09	639.37	4.00	2,760.00	712.46	211.72	-	-
2	M/s Sudhakar Infra Pvt.Ltd.	1	44,606.00	44,606.00	100.00%	-	62,469.00	-	-	-	-	-	-	-
Old Clusters Total (D)		31	2,66,074.00	2,44,335.28	91.83%	21,738.72	2,74,974.09	639.37	4.00	2,760.00	712.46	211.72	-	-
Total (C+D)		123	40,54,785.01	39,51,212.04	97.45%	1,03,572.50	35,04,466.70	3,046.25	41.00	31,420.00	10,981.38	690.59	1,191.76	231.24
E(Packages 01 to 10)														
1	M/s Tharuni Associates, Guntur	3	19,74,849.14	1,47,115.38	7.45%	18,27,733.76	-	53,756.88	-	-	-	-	5,541.76	6,711.09
2	M/s Saurashtra Enviro private limited, Gujarat	1	3,68,318.40	80,778.46	21.93%	2,87,539.94	-	8,457.06	-	-	-	-	1,616.25	-
3	M/s Sudhakar Infra Pvt.Ltd.	1	39,568.97	35,571.23	89.90%	3,997.74	-	117.58	-	-	-	-	1,376.35	957.80
4	M/s Iway Associates Pvt.Ltd	1	1,28,918.16	49,652.06	38.51%	79,266.10	-	2,331.36	-	-	-	-	1,495.78	88.24
5	M/s Geron Engineering Pvt.ltd	2	1,16,320.42	655.64	0.56%	1,15,664.78	-	3,401.91	-	-	-	-	-	-
6	M/s Coastline	1	3,22,946.38	21,210.77	6.57%	3,01,735.61	-	8,874.58	-	-	-	-	914.73	636.88
7	M/s Zigma global Enviro Solutions Private limited, Erode	1	6,35,810.37	14,706.79	2.31%	6,21,103.58	-	18,267.75	-	-	-	-	630.48	844.41
8	M/s Raghuram Hum Pipe Private Limited	1	15,000.00	-	0.00%	15,000.00	-	441.18	-	-	-	-	-	-
Packages 01 to 10		11	36,01,731.84	3,49,690.33	9.71%	32,52,041.51	-	95,648.28	-	-	-	-	11,575.35	9,238.42
F(Old Quantity remediated till 31st March 2025)														
Old Quantity Remediated		-	51,94,136.38	51,94,136.38	100.00%	-	-	-	-	-	-	-		
Old Clusters Total (E)		-	51,94,317.38	51,94,136.38	100.00%	-	-	-	-	-	-	-	-	-
Grand Total (A+B+C+D+E+F)		123	1,52,35,489.12	1,16,82,569.23	76.68%	35,52,919.90	37,93,513.25	1,04,492.31	92.00	77,980.00	10,981.38	2,279.20	15,198.06	11,439.36

Agency Wise Legacy Waste Quantity Details of Packages														
S.No	Name of the Agency	Packages	ULB Name	Agreement Quantity (in MT)	Remediated Quantity (In MT)	Balance Quantity (in MT)	% of Comp.	Required target Qty per day to complete	No.of machines	Machine capacity	Average Weekly Qty remediated 20.04.2026 to 26.04.2026	Quantity remediated on 26.04.2026 (in MT)	Quantity remediated on 27.04.2026 (in MT)	Remarks
1	2	3	4	5	6	7	8	11	12	13	14	15	16	17
1	M/s Tharuni Associates, Guntur	Package 1	Narsaraopet	92,089.42	35,434.80	56,654.62	38.48%	1,666.31	3.00	2,640.00	1,183.41	1,238.75	339.22	Work in Progress
			Ponnuru	8,211.50	2,239.75	5,971.75	27.28%	175.64	0.00	0.00	0.00	0.00	0.00	Material Shifting to Guntur
		Total		1,00,300.92	37,674.55	62,626.37	37.56%	1,841.95	3.00	2,640.00	1,183.41	1,238.75	339.22	
2		Package 2	Kadiri (Old site)	11,679.27	0.00	11,679.27	0.00%	343.51	0.00	0.00	0.00	0.00	0.00	Machine Under Installation
			Hindupur	72,120.84	16,262.43	55,858.41	22.55%	1,642.89	1.00	1,200.00	662.28	1,078.59	711.93	Work in Progress
		Total		83,800.11	16,262.43	67,537.68	19.41%	1,986.40	1.00	1,200.00	662.28	1,078.59	711.93	
3		Package 3	Johapuram	68,075.50	26,562.17	41,513.33	39.02%	1,220.98	1.00	960.00	975.40	207.98	117.05	Work in Progress
			Kadapa	2,91,916.61	60,469.54	2,31,447.07	20.71%	6,807.27	4.00	4,400.00	2,100.59	1,039.55	3,603.24	Work in Progress
		Total		3,59,992.11	87,031.71	2,72,960.40	24.18%	8,028.25	5.00	5,360.00	3,075.99	1,247.53	3,720.29	
4		Package 12	Kadiri (New site)	1,00,666.00	0.00	1,00,666.00	0.00%	2,960.76	0.00	0.00	0.00	0.00	0.00	Work in Progress
			Adoni	59,452.00	0.00	59,452.00	0.00%	1,748.59	0.00	0.00	0.00	0.00	0.00	Work in Progress
			Yemmiganur	26,758.00	0.00	26,758.00	0.00%	787.00	0.00	0.00	0.00	0.00	0.00	Work in Progress
			Proddatur (Site -1)	1,13,914.00	0.00	1,13,914.00	0.00%	3,350.41	0.00	0.00	0.00	0.00	0.00	Work yet to start
			Proddatur (Site -2)	27,916.00	0.00	27,916.00	0.00%	821.06	0.00	0.00	0.00	0.00	0.00	Work yet to start
			Total		3,28,706.00	0.00	3,28,706.00	0.00%	9,667.82	0.00	0.00	0.00	0.00	0.00
5		Package 15	Narsipatnam	9,226.00	0.00	9,226.00	0.00%	271.35	0.00	0.00	0.00	0.00	0.00	
			Srikakulam	1,51,016.00	2,015.82	1,49,000.18	1.33%	4,382.36	0.00	0.00	218.66	350.23	485.23	Work in Progress
			Palasa-Kasibugga	1,175.00	0.00	1,175.00	0.00%	34.56	0.00	0.00	0.00	0.00	0.00	Work yet to start
		Total		1,61,417.00	2,015.82	1,59,401.18	1.25%	4,688.27	0.00	0.00	218.66	350.23	485.23	
5		Package 23	Bapatla	1,23,224.00	0.00	1,23,224.00	0.00%	3,624.24	0.00	0.00	0.00	0.00	0.00	Work yet to start
			Guntur	27,112.00	511.03	26,600.97	1.88%	782.38	0.00	0.00	44.60	190.68	198.81	Work in Progress
		Total		1,50,336.00	511.03	1,49,824.97	0.34%	4,406.62	0.00	0.00	44.60	190.68	198.81	
5		Package 24	Vizianagaram	1,17,480.00	2,428.06	1,15,051.94	2.07%	3,383.88	0.00	0.00	269.40	1,158.12	542.28	Work in Progress
			Rajahmundry	2,38,244.00	1,161.49	2,37,082.51	0.49%	6,973.02	0.00	0.00	64.02	277.86	713.33	Work in Progress
		Total		3,55,724.00	3,589.55	3,52,134.45	1.01%	10,356.90	0.00	0.00	333.42	1,435.98	1,255.61	
6		Package 25	Kakinada	2,24,377.00	30.29	2,24,346.71	0.01%	6,598.43	0.00	0.00	0.00	0.00	0.00	Work on hold due to Diesel Issue
		Total		2,24,377.00	30.29	2,24,346.71	0.01%	6,598.43	0.00	0.00	0.00	0.00	0.00	
6		Package 19	Anantapur	2,10,196.00	0.00	2,10,196.00	0.00%	6,182.24	0.00	0.00	0.00	0.00	0.00	Work yet to start
		Total		2,10,196.00	0.00	2,10,196.00	0.00%	6,182.24	0.00	0.00	0.00	0.00	0.00	
	Total(A)			19,74,849.14	1,47,115.38	18,27,733.76	7.45%	53,756.88	9.00	9,200.00	5,518.36	5,541.76	6,711.09	
4	M/s Saurashtra Enviro private limited, Gujarat	Package 4	Gargeyapuram	3,68,318.40	80,778.46	2,87,539.94	21.93%	8,457.06	1.00	1,400.00	2,508.45	1,616.25	0.00	Work on hold due to Diesel Issue
	Total(B)			3,68,318.40	80,778.46	2,87,539.94	21.93%	8,457.06	1.00	1,400.00	2,508.45	1,616.25	0.00	
5	M/s Sudhakar Infra Pvt.Ltd.	Package 5	Tenali	39,568.97	35,571.23	3,997.74	89.90%	117.58	2.00	1,300.00	1,065.53	1,376.35	957.80	Work in Progress
	Total (C)			39,568.97	35,571.23	3,997.74	89.90%	117.58	2.00	1,300.00	1,065.53	1,376.35	957.80	

S.No	Name of the Agency	Packages	ULB Name	Agreement Quantity (in MT)	Remediated Quantity (In MT)	Balance Quantity (in MT)	% of Comp.	Required target Qty per day to complete	No.of machines	Machine capacity	Average Weekly Qty remediated 20.04.2026 to 26.04.2026	Quantity remediated on 26.04.2026 (in MT)	Quantity remediated on 27.04.2026 (in MT)	Remarks
6	M/S Iway Associates Pvt.Ltd	Package 6	Tadepalligudem	88,064.00	37,593.44	50,470.56	42.69%	1,484.43	3.00	2,400.00	1,519.44	1,316.12	0.00	Work on hold due to diesel issue
			Nidadavole	29,357.70	12,058.62	17,299.08	41.07%	508.80	1.00	720.00	453.57	179.66	88.24	Work in Progress
			Mandapet	11,496.46	0.00	11,496.46	0.00%	338.13	0.00	0.00	0.00	0.00	0.00	Work yet to start
	Total(D)			1,28,918.16	49,652.06	79,266.10	38.51%	2,331.36	4.00	3,120.00	1,973.01	1,495.78	88.24	
7	M/S Geron Engineering Pvt.Ltd	Package 7	Kandukur	46,210.02	655.64	45,554.38	1.42%	1,339.83	1.00	1,400.00	0.00	0.00	0.00	Work is in Progress
			Kavali	11,177.58	0.00	11,177.58	0.00%	328.75	0.00	0.00	0.00	0.00	0.00	Work yet to start
Total		57,387.60	655.64	56,731.96	1.14%	1,668.59	1.00	1,400.00	0.00	0.00	0.00			
8		Package 8	Nandyal	18,126.00	0.00	18,126.00	0.00%	533.12	0.00	0.00	0.00	0.00	0.00	Work yet to start
			Dhone	20,812.42	0.00	20,812.42	0.00%	612.13	0.00	0.00	0.00	0.00	0.00	Work yet to start
			Giddalur	19,994.40	0.00	19,994.40	0.00%	588.07	0.00	0.00	0.00	0.00	0.00	Work yet to start
Total		58,932.82	0.00	58,932.82	0.00%	1,733.32	0.00	0.00	0.00	0.00	0.00	0.00		
	Total(E)			1,16,320.42	655.64	1,15,664.78	0.01	3,401.91	1.00	1,400.00	0.00	0.00	0.00	
9	M/S Coastline	Package 9	Gudivada	38,174.66	21,210.77	16,963.89	55.56%	498.94	2.00	2,120.00	597.43	914.73	636.88	Work in Progress
			Machilipatnam	5,466.72	4,633.49	833.23	84.76%	24.51	1.00	720.00	0.00	0.00	0.00	Work in Progress
		Total		43,641.38	25,844.26	17,797.12	59.22%	523.44	3.00	2,840.00	597.43	914.73	636.88	
		Package 13	Eluru	1,30,647.00	0.00	1,30,647.00	0.00%	3,842.56	0.00	0.00	0.00	0.00	0.00	Work yet to start
			Jangareddygudem	44,810.00	0.00	44,810.00	0.00%	1,317.94	0.00	0.00	0.00	0.00	0.00	Work yet to start
		Total		1,75,457.00	0.00	1,75,457.00	0.00%	5,160.50	0.00	0.00	0.00	0.00	0.00	
		Package 23	Jaggaihpeta	1,03,848.00	0.00	1,03,848.00	0.00%	3,054.35	0.00	0.00	0.00	0.00	0.00	
		Total		1,03,848.00	0.00	1,03,848.00	0.00%	3,054.35	0.00	0.00	0.00	0.00	0.00	
		Total		3,22,946.38	25,844.26	2,97,102.12	8.00%	8,738.30	3.00	2,840.00	597.43	914.73	636.88	
10	M/s Zigma global Enviro Solutions Private limited, Erode	Package 10	Rayadurgam	1,01,957.37	14,706.79	87,250.58	14.42%	2,566.19	2.00	1,560.00	547.84	630.48	844.41	Work in progress
		Total		1,01,957.37	14,706.79	87,250.58	14.42%	2,566.19	2.00	1,560.00	547.84	630.48	844.41	
		Package 16	Sullurpet	16,614.00	0.00	16,614.00	0.00%	488.65	0.00	0.00	0.00	0.00	0.00	Work yet to start
			Srikalahasti	71,324.00	0.00	71,324.00	0.00%	2,097.76	0.00	0.00	0.00	0.00	0.00	Work yet to start
			Puttur	25,286.00	0.00	25,286.00	0.00%	743.71	0.00	0.00	0.00	0.00	0.00	Work yet to start
			Chittoor	66,166.00	0.00	66,166.00	0.00%	1,946.06	0.00	0.00	0.00	0.00	0.00	Work yet to start
			Guntakal	61,269.00	0.00	61,269.00	0.00%	1,802.03	0.00	0.00	0.00	0.00	0.00	Work yet to start
		Total		2,40,659.00	0.00	2,40,659.00	0.00%	7,078.21	0.00	0.00	0.00	0.00	0.00	
		Package 22	GVMC	2,93,194.00	0.00	2,93,194.00	0.00%	8,623.35	0.00	0.00	0.00	0.00	0.00	Work yet to start
		Total		2,93,194.00	0.00	2,93,194.00	0.00%	8,623.35	0.00	0.00	0.00	0.00	0.00	
		Total(F)			6,35,810.37	14,706.79	6,21,103.58	2.31%	18,267.75	2.00	1,560.00	547.84	630.48	844.41
11	M/s Raghuram Hum Pipe Private Limited	Package 11	kuppam	15,000.00	0.00	15,000.00	0.00%	441.18	0.00	0.00	0.00	0.00	0.00	Work yet to start
		Total(F)			15,000.00	0.00	15,000.00	0.00%	441.18	0.00	0.00	0.00	0.00	
Overall Total (A+B+C+D+E+F)				36,01,731.84	3,54,323.82	32,47,408.02	9.84%	95,512.00	22.00	20,820.00	12,210.63	11,575.35	9,238.42	

Agency Wise Legacy Waste Additional Quantity Details																	
Agency	S.no	ULB	Quantity to be remediated in MT	Cumulative Quantity remediated till date in MT	Balance Quantity in MT	% of Comp.	Cumulative of Disposals Quantity (in MT)	Capacity of Machine per day to be installed (in MT)	Machine No	Daily capacity	Start date	Expected date of completion	Required target Qty per day to complete	Average Weekly Qty remediated 20.04.2026 to 26.04.2026 (in MT)	Quantity remediated on 26.04.26 (in MT)	Quantity remediated on 27.04.26 (in MT)	Remarks
1	2	3	4	5	6	7	8	10	11	12	13	14	15	16	17	18	19
M/s. Tharuni Associates	1	Narasaraopet	54,000	54,000	-	100.00%	41,555	-	3	2,640	11-11-2025	31-03-2026	-	-	-	-	Disposals of Remediated waste is in Progress
	2	Dharmavaram	36,000	19,430	16,570	53.97%	2,433	16,570	2	1,680	-	31-03-2026	487	287	296	-	Work in Progress
	3	Proddatur	50,000	50,000	-	100.00%	18,148	-	3	2,120	12-11-2025	31-03-2026	-	-	-	-	As per tender Weighment is Completed,But Process is in Progress
	4	Vizianagaram	1,16,000	1,16,000	-	100.00%	81,681	-	3	2,880	12-11-2025	31-03-2026	-	-	-	-	As per tender Weighment is Completed,But Process is in Progress
	5	Guntur	30,000	30,000	-	100.00%	25,221	-	3	3,120	11-11-2025	31-03-2026	-	-	-	-	Disposals of Remediated waste is in Progress
	6	Rajahmundry	50,000	50,000	-	100.00%	44,612	-	2	1,680	-	31-03-2026	-	-	-	-	Completed
	7	Hindupur	20,000	20,000	-	100.00%	6,482	-	3	4,000	12-11-2025	31-03-2026	-	-	-	-	Disposals of Remediated waste is in Progress
	8	Srikakulam	1,34,000	1,34,000	-	100.00%	6,482	-	4	3,840	12-11-2025	31-03-2026	-	-	-	-	As per tender Weighment is Completed,But Process is in Progress
	9	Rajampet	30,000	30,000	-	100.00%	10,668	-	2	1,680	-	31-03-2026	-	-	-	-	As per tender Weighment is Completed,But Process is in Progress
Total			5,20,000	5,03,430	16,570	96.81%	2,37,281	16,570	25	23,640	2,75,836	4,15,008	487	287	296	-	
Tharuni Assosiates- Coastline	10	Gudivada	40,000	40,000	-	100.00%	11,152	-	2	1,680	-	31-03-2026	-	-	-	-	As per tender Weighment is Completed,But Process is in Progress
	11	Machilipatnam	24,000	24,000	-	100.00%	18,742	-	2	1,680	-	31-03-2026	-	-	-	-	As per tender Weighment is Completed,But Process is in Progress
Total			64,000	64,000	-	100.00%	29,894	-	4	3,360	-	92,224	-	-	-	-	
Tharuni Assosiates- Srinivas setty	12	Ongole	75,000	75,000	-	100.00%	21,871	-	2	1,400	-	31-03-2026	-	-	-	-	As per tender Weighment is Completed,But Process is in Progress
Total			75,000	75,000	-	100.00%	21,871	-	2	1,400	-	46,112	-	-	-	-	
			6,59,000	6,42,430	16,570	97.49%	2,89,047	16,570	31	28,400	2,75,836	5,53,344	487	287	296	-	

Agency	S.no	ULB	Quantity to be remediated in MT	Cumulative Quantity remediated till date in MT	Balance Quantity in MT	% of Comp.	Cumulative of Disposals Quantity (in MT)	Capacity of Machine per day to be installed (in MT)	Machine No	Daily capacity	Start date	Expected date of completion	Required target Qty per day to complete	Average Weekly Qty remediated 20.04.2026 to 26.04.2026 (in MT)	Quantity remediated on 26.04.26 (in MT)	Quantity remediated on 27.04.26 (in MT)	Remarks
1	2	3	4	5	6	7	8	10	11	12	13	14	15	16	17	18	19
M/s. Zigma Environ Solutions Pvt Ltd	13	Srikalahasti	35,000	35,000	-	100.00%	27,078	-	1	1,000	-	31-03-2026	-	-	-	-	Disposals of Remediated waste is in Progress
	14	Nellore	3,00,000	3,00,000	-	100.00%	44,087	-	4	4,200	09-11-2025	31-03-2026	-	-	-	-	As per tender Weighment is Completed,But Process is in Progress
	15	GVMC	3,00,000	2,34,568	65,432	78.19%	45,470	65,432	3	2,000	11-11-2025	31-03-2026	1,924	1,302	1,351	1,386	Work in Progress
	16	Tirupati	65,000	65,000	-	100.00%	56,658	-	2	2,000	-	31-03-2026	-	-	-	-	Disposals of Remediated waste is in Progress
	17	Kavali	15,000	15,000	-	100.00%	9,748	-	1	800	-	31-03-2026	-	-	-	-	Disposals of Remediated waste is in Progress
	18	Gudur	30,000	30,000	-	100.00%	22,106	-	1	800	12-11-2025	31-03-2026	-	-	-	-	Disposals of Remediated waste is in Progress
	19	Chittoor	89,000	89,000	-	100.00%	61,348	-	3	2,700	-	31-03-2026	-	-	-	-	Disposals of Remediated waste is in Progress
Total			8,34,000	7,68,568	65,432	92.15%	2,66,495	65,432	15	13,500	1,37,915	-	1,924	1,302	1,351	1,386	-5,650.19
M/s. Sudhakara	20	Tenali	35,000	35,000	-	100.00%	26,719	-	2	1,300	29-09-2025	31-03-2026	-	-	-	-	Completed
Total			35,000	35,000	-	100.00%	26,719	-	2	1,300	-	-	-	-	-	-	
M/s Saurashtra Enviro private limited, Gujarat	21	Kurnool	1,08,000	1,08,000	-	100.00%	91,667	-	3	3,360	-	31-03-2026	-	-	-	-	Disposals of Remediated waste is in Progress
Total			1,08,000	1,08,000	-	100.00%	91,667	-	3	3,360	-	-	-	-	-	-	
Grand Total			16,36,000	15,53,997	82,003	94.99%	6,73,927	82,003	51	46,560	-	-	2,412	1,589	1,647	1,386	

Agency Wise Legacy Waste Details																											
Agency	Cluster	S.no	ULB	Quantity to be remediated in MT	Cumulative Quantity remediated till date in MT	Balance Quantity in MT	% of Comp.	15% excess Qty awarded cluster wise+ Savings	15% excess Qty remediated	Cumulative of Disposals Quantity (in MT)	Capacity of Machine per day to be installed (in MT)	Machine No	Daily capacity	Start date	No-of days required for Completion	Expected date of completion	Required target Qty per day to complete	Average Qty remediated per day to till date (in MT)	Average Weekly Qty remediated 20.04.2026 to 26.04.2026 (in MT)	Quantity remediated on 26.04.26 (in MT)	Quantity remediated on 27.04.26 (in MT)	Remarks					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23					
M/s Tharuni Assosiates, Guntur	Kadapa Municipal Corporation	1	Kadapa	4,00,000	4,00,000	-	100.00%	60,000	60,000	4,10,274	4,080	M1	1,080	06-05-2025	-	31-03-2026	-	1,183	-	-	-	As per tender 15% weighment is Completd, But Process is in Progress					
												M2	1,320	06-05-2025		31-03-2026											
												M11	1,680	29-06-2025		31-03-2026											
M/s Tharuni Assosiates, Guntur	Rajahmundry , Cluster (3 ULBs)	2	Srikakulam	80,978	80,978	-	100.00%	-	-	75,665		M4		05-05-2025	-	-	-	228	-	-	-	Completed					
												M5		09-05-2025		-											
		3	Vizianagaram	30,604	30,604	-	100.00%	28,248	28,248	49,499		M6		26-04-2025	-	-	-	84	-	-	-	Completed					
												M7	23-05-2025	-		-							226	-	-	-	Completed
Total				1,88,317	1,88,317	-	100.00%	28,248	28,248	1,94,121	-	-	-				-	538	-	-	-						
M/s Tharuni Assosiates, Guntur	Kakinada, Cluster	5	Kakinada	3,00,000	3,00,000	-	100.00%	21,847	21,847	2,76,069	3,360	M9	1,080	26-05-2025	1	31-03-2026	-	866	-	-	-	As per tender Weighment is completed,but processing work is in Progress					
												M10	1,320	05-05-2025		31-03-2026											
												M19	960	12-08-2025		31-03-2026											
		6	Amalapuram	27,543	27,543	-	100.00%	4,142	4,142	27,461	720	M12	720	11-05-2025	-	31-03-2026	-	78	-	-	-	Disposals of remediated is in progress					
Total				3,27,543	3,27,543	-	100.00%	25,989	25,989	3,03,531	4,080	5	4,080				-	944	-	-	-						

Agency	Cluster	S.no	ULB	Quantity to be remediated in MT	Cumulative Quantity remediated till date in MT	Balance Quantity in MT	% of Comp.	15% excess Qty awarded cluster wise+ Savings	15% excess Qty remediated	Cumulative of Disposals Quantity (in MT)	Capacity of Machine per day to be installed (in MT)	Machine No	Daily capacity	Start date	No-of days required for Completion	Expected date of completion	Required target Qty per day to complete	Average Qty remediated per day to till date (in MT)	Average Weekly Qty remediated 20.04.2026 to 26.04.2026 (in MT)	Quantity remediated on 26.04.26 (in MT)	Quantity remediated on 27.04.26 (in MT)	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
M/s Tharuni Associates, Guntur	Chilakaluripeta , Cluster (13 ULBs)	7	Chilakaluripet	1,66,278	1,39,097	-	100.00%	-	-	1,20,155		M14		19-05-2025	1	-	-	406	-	-	-	Completed	
		8	Guntur	43,811	43,811	-	100.00%	6,579	6,579	45,325	-	M13		09-04-2025	-	-	-	114	-	-	-	Completed	
		9	Ponnuru	8,376	8,376	-	100.00%	1,272	1,272	8,639	-	M13 (S)		20-07-2025	-	-	-	-	-	-	-	Completed	
		10	Narsaraopet	30,609	30,609	-	100.00%	4,619	4,619	31,233	-	M26		16-06-2025		-	-	97	-	-	-	Completed	
											-	M36		01-09-2025		-							
		11	Piduguralla	10,793	10,793	-	100.00%	19,391	19,391	26,833	-	M13 (S)		10-08-2025		-	-	-	-	-	-	-	Completed
		12	Vinukonda	11,195	11,195	-	100.00%	15,805	15,805	23,753	-	M26(S)		01-09-2025		-	-	-	-	-	-	-	Completed
		13	Bapatla	46,264	46,264	-	100.00%	13,982	13,982	53,102	1,920	M15	960	14-05-2025	-	-	-	133	-	-	-	-	Disposals of remediated waste is in Progress
											M20	960	13-08-2025			-							
		14	Repalle	7,203	7,203	-	100.00%	15,210	15,210	20,193		M15 (S)		20-09-2025	-	-	-	-	-	-	-	-	Completed
		15	Macherla	30,894	30,894	-	100.00%	213	213	27,513		M16		10-06-2025	-	-	-	96	-	-	-	-	Completed
		16	Dachepalli	6,194	6,194	-	100.00%	3,410	3,410	8,438		M16(s)		07-08-2025	-	-	-	-	-	-	-	-	Completed
		17	Gurazala	1,675	1,675	-	100.00%	1,195	1,195	2,548		M16(s)		29-07-2025	-	-	-	-	-	-	-	-	Completed
18	Sattena-palle	-	-	-	-		-	-		-						-	-	-	-	-			
19	Mangalagiri Tadepalli	-	-	-	-		-	-		-						-	-	-	-	-			
Total				3,63,292	3,36,111	-	92.52%	81,676	81,676	3,67,732	1,920	4	1,920				-	846	-	-	-		
M/s Tharuni Associates, Guntur	Hindupur, Cluster	20	Dharmavaram	23,000	23,000	-	100.00%	9,035	4,989	9,950		M31		10-06-2025	-	31-03-2026	-	72	-	-	-	As per tender Weighment is completed,but processing work is in Progress	
		21	Kadiri	20,000	20,000	-	100.00%	2,290	2,290	11,405	700	M32	700	22-08-2025	-	31-03-2026	-	81	-	-	-	As per tender Weighment is completed,but processing work is in Progress	
		22	Penukonda	13,578	13,578	-	100.00%	-	-	9,251		M30		10-06-2025	-	31-03-2026	-	42	-	-	-	Disposals pending	
		23	Madakasira	664	664	-	100.00%	-	-	-		-		08-06-2025	-	-	-	-	-	-	-	Madakasira matrial 664Mt shifted Penukonda	
		24	Hindupur	49,020	49,020	-	100.00%	12,435	12,435	41,117		M30		01-08-2025	-	31-03-2026	-	182	-	-	-	Disposals of remediated waste is in Progress	
		25	Puttaparthi	10,299	4,023	-	100.00%	-	-	-				17-09-2025	-	31-03-2026	-	-	-	-	-	1.Material Shifted to dharmavaram 2.As per agency, the quantity of legacy waste is less than the Tender awarded quantity	
Total				1,16,561	1,10,285	-	94.62%	23,760	19,714	71,723	700	1	700				-	377	-	-	-		

Agency	Cluster	S.no	ULB	Quantity to be remediated in MT	Cumulative Quantity remediated till date in MT	Balance Quantity in MT	% of Comp.	15% excess Qty awarded cluster wise+ Savings	15% excess Qty remediated	Cumulative of Disposals Quantity (in MT)	Capacity of Machine per day to be installed (in MT)	Machine No	Daily capacity	Start date	No-of days required for Completion	Expected date of completion	Required target Qty per day to complete	Average Qty remediated per day to till date (in MT)	Average Weekly Qty remediated 20.04.2026 to 26.04.2026 (in MT)	Quantity remediated on 26.04.26 (in MT)	Quantity remediated on 27.04.26 (in MT)	Remarks		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23		
Tharuni Associates	Kadapa, Cluster (9 ULBs)	26	Proddatur	70,730	70,730	-	100.00%	26,220	6,880	62,951	-	M22		03-07-2025	1	31-05-2025	-	237	162			15% additional Quantity Work in Progress		
		27	Jammalamadugu	4,916	4,916	-	100.00%	2,084	2,084	8,225		M22(S)		15-09-2025	1	30-09-2025	-	-	-			Jammalamadugu additional material shifted to Proddatur		
		28	Yerraguntla	2,021	2,021	-	100.00%	4,205	4,206	5,604		M22(S)		15-09-2025		10-09-2025	-	-	-	-	-	Yerraguntla Material shifted to Kadapa		
		29	Rayachoti	94,604	94,604	-	100.00%	3,946	3,946	90,900		M38		10-07-2025	-	30-09-2025	-	325	-	-	-	-	Disposals of remediated waste is in Progress	
		30	Badvel	11,926	11,926	-	100.00%	-	-	9,650	1,500	M23	1,500	29-07-2025		20-09-2025	-	166	-	-	-	-	Disposals of remediated waste(RDF) is in Progress	
		31	Rajampet	11,800	11,800	-	100.00%	-	-	10,540		M29		03-09-2025	1	30-09-2025	-	-	-	-	-	-	Disposals of remediated waste(RDF) is in Progress	
		32	Mydukur	11,244	11,244	-	100.00%	2,244	2,244	11,977				10-09-2025	1	30-09-2025	-	-					Material Shifted to Kadapa is Completed	
		33	Pulivendula	10,000	-	-	100.00%		-	-								-	-	-	-	-	-	As per ULB, no legacy available at site.
		34	Kamalapuram	1,763	1,763	-	100.00%	4,152	4,152	4,927	-	M22(S)		21-08-2025	1	30-09-2025	-	-	-	-	-	-	-	Kamalapuram material shifted to Kadapa
Total				2,19,004	2,09,004	-	100.00%	42,851	23,512	2,04,774	1,500	3	1,500				-	728	162	-	-			
New Clusters Total				16,14,717	15,71,260	-	97.31%	2,62,524	2,39,139	15,52,154	12,280	17	12,280				-	4,617	162	-	-			

Agency Wise Legacy Waste Details																						
Agency	Cluster	S.no	ULB	Quantity to be remediated in MT	Cumulative Quantity remediated till date in MT	Balance Quantity in MT	% of Comp.	15% excess Qty awarded cluster wise+Savings	15% excess Qty remediated	Cumulative of Disposals Quantity (in MT)	Capacity of Machine per day to be installed (in MT)	Machine No	Daily capacity	Start date	No-of days required for Completion	Expected date of completion	Required target Qty per day to complete	Average Qty remediated per day to till date (in MT)	Average Weekly Qty remediated 20.04.2026 to 26.04.2026 (in MT)	Quantity remediated on 26.04.26 (in MT)	Quantity remediated on 27.04.26 (in MT)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	22	22	23
s	Eluru, Cluster	1	Bhimavaram	32,358	14,072	-	100.00%	-	-	11,117	600	RM1	600	19-06-2025	1	-	-	45	-	-	-	1.Disposals of remediated waste is in progress 2.Legacy at site is 14072MT only. Quantity awarded is not available at site (agency submitted the letter copy from PH EE to SAC)
		2	Tadepalli-gudem	30,258	30,258	-	100.00%		-	26,828	600	RM3	600	21-08-2025	-	-	-	122	-	-	-	Disposals of remediated waste is in progress
		3	Nuzvid	18,458	18,458	-	100.00%	15,000	15,000	25,086	700	RM2	700	28-06-2025	-	-	-	61	-	-	-	15% additional qty weighment is completed , Processing Work is in Progress
	Kakinada, Cluster	4	Palacole	30,000	30,000	-	100.00%	27,642	26,265	47,428	600	RM4	600	10-06-2025	-	-	-	93	-	-	-	15% additional qty Work is in Progress
	Total			1,11,074	92,788	-	100.00%	42,642	41,265	1,10,459	2,500	4	2,500				-	321	-	-	-	

Agency Wise Legacy Waste Details																							
Agency	Cluster	S.no	ULB	Quantity to be remediated in MT	Cumulative Quantity remediated till date in MT	Balance Quantity in MT	% of Comp.	15% excess Qty awarded cluster wise+Savings	15% excess Qty remediate d	Cumulative of Disposals Quantity (in MT)	Capacity of Machine per day to be installed (in MT)	Machine No	Daily capacity	Start date	No-of days required for Completion	Expected date of completion	Required target Qty per day to complete	Average Qty remediated per day to till date (in MT)	Average Weekly Qty remediated 20.04.2026 to 26.04.2026 (in MT)	Quantity remediated on 26.04.2026 (in MT)	Quantity remediated on 27.04.2026 (in MT)	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
Tharuni Associates-Coastline	Eluru, Cluster	1	Eluru	53,348	53,348	-	100.00%	-	-	44,770	960	C-M1	960	02-06-2025	1	31-03-2026	-	162	-	-	-	As per tender Weighment is Completed, but Processing is In Progress	
		2	Gudivada	42,953	42,953	-	100.00%	-	-	34,072		C-M2		24-07-2025	1	31-03-2026	-	-	-	-	-	As per tender Weighment is Completed, but Processing is In Progress	
		3	Machilipatnam	41,861	41,861	-	100.00%	27,216	27,216	43,663		C-M3		13-06-2025	-	31-03-2026	-	132	-	-	-	15% additional Work weighment is Completed,but process is in progress	
		4	Vijayawada	-	-	-	-	-	-	-					-			-	-	-	-	-	
		5	Kovvur	915	915	-	100.00%	-	-	806		M7 (S)		07-08-2025		-	-	-	3	-	-	-	Completed
		6	Jaggiahpet	12,987	12,987	-	100.00%	12,000	12,000	17,712	1,400	A-M8	1,400	15-09-2025	-	31-03-2026	-	58	-	-	-	-	Disposals of remediated waste is In progress
		7	Kondapalli	5,000	5,000	-	100.00%		-	4,712		A-M8(S)		29-09-2025	1	-	-	-	-	-	-	-	Material shifted to Jaggiahpet
		8	Nandigama	1,398	1,398	-	100.00%		-	1,244		A-M8(S)		24-09-2025	-	-	-	-	7	-	-	-	Material shifted to Jaggiahpet
Total				1,58,462	1,58,462	-	100.00%	39,216	39,216	1,46,979	2,366	2	2,360				-	362	-	-	-		

Agency Wise Legacy Waste Details																								
Agency	Cluster	S.no	ULB	Quantity to be remediated in MT	Cumulative Quantity remediated till date in MT	Balance Quantity in MT	%of Comp.	15% excess Qty awarded cluster wise+Savings	15% excess Qty remediated	Cumulative of Disposals Quantity (in MT)	Capacity of Machine per day to be installed (in MT)	Machine No	Daily capacity	Start date	No-of days required for Completion	Expected date of completion	Required target Qty per day to complete	Average Qty remediated per day to till date (in MT)	Average Weekly Qty remediated 13.04.2026 to 19.04.2026 (in MT)	Average Weekly Qty remediated 20.04.2026 to 26.04.2026 (in MT)	Quantity remediated on 26.04.2026 (in MT)	Quantity remediated on 27.04.2026 (in MT)	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	20	21	22	23	
Tharuni Associates-Srinivas setty	Addanki, Cluster (9 ULBs)	1	Ongole	61,929	61,929	-	100.00%	-	-	45,066		A-M1		28-05-2025	-	30-09-2025	-	185	-	-	-	-	As per tender Weighment is Completed,But Process yet to Complete	
		2	Addanki	58,754	24,845	-	100.00%	-	-	20,047		A-M2		10-06-2025	-	30-09-2025	-	77	-	-	-	-	1.Disposals of remediated Waste is pending 2.As per agency, the quantity of legacy waste is less than the Tender awarded quantity	
		3	Markapuram	33,877	33,877	-	100.00%	14,687	14,687	41,140	720	A-M3	720	16-06-2025	-	2009-2025	-	108	-	-	-	-	15% additional qty work is in progress	
		4	Chirala	28,392	28,392	-	100.00%	15,000	-	16,049	700	A-M4	700	27-07-2025	1	30-09-2025	-	104	-	-	-	-	Disposals of remediated Waste is pending	
		5	Kandukuru	26,160	26,160	-	100.00%	-	-	20,180	700	A-M5	700	12-08-2025	-	30-09-2025	-	101	-	-	-	-	Disposals of remediated Waste is pending	
		6	Chimakurthy	14,459	14,459	-	100.00%	25,000	25,000	37,661	700	A-M6	700	24-09-2025	1	30-09-2025	-	-	-	-	-	-	As per tender Weighment is Completed,But Process yet to Complete	
		7	Kanigiri	11,662	11,662	-	100.00%	13,909	12,905	14,382	-	A-M7		22-08-2025	-	30-09-2025	-	47	103	271	784	584	15% additional qty work is in progress	
		8	Darsi	1,602	1,602	-	100.00%	-	-	1,411	-	A-M3(S)		19-09-2025	-	30-09-2025	-	7	-	-	-	-	-	Podilli Material shited to Addanki
		9	Podilli	1,075	1,075	-	100.00%	1,000	-	887	-	A-M4(S)	-	10-09-2025	-	30-09-2025	-	5	-	-	-	-	-	15% additional qty work yet to start
	Total(A)			2,37,910	2,04,001	-	85.75%	69,596	52,592	1,96,823	2,820	5	2,820				-	634	103	271	784	584		

Agency Wise Legacy Waste Details																							
Agency Name	Cluster	S.No.	Name of the ULB	Quantity to be remediated in MT	Cumulative Quantity remediated till date in MT	Balance Quantity in MT	% of Comp.	15% excess Qty awarded cluster wise	15% excess Qty remediated	Cumulative of Disposals Quantity (in MT)	Capacity of Machine per day to be installed (in MT)	Details of Machinery					Required target Qty per day to complete	Average Qty remediated per day to till date (in MT)	Average Weekly Qty remediated 20.04.2026 to 26.04.2026 (in MT)	Quantity remediated on 26.04.2026 (in MT)	Quantity remediated on 27.04.2026 (in MT)	Remarks	
												No. Machines	Daily capacity	Starting date	No. of days	Expected date of Completion Date							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
M/s Zigma global Enviro Solutions Private limited, Erode	Nellore Municipal Corporation	1	Allipuram	34,037	34,037	-	100.00%	48,672	45,674	44,087	-	M2	-	19-04-2025	-	20-06-2025	-	91	-	-	-	15% additional awarded quantity remediated work in Progress	
			Donthali	2,90,442	2,90,442	-	100.00%		2,998			M4		25-05-2025	1	30-09-2025	-	862	-	-	-	-	Disposals pending
												M15a		05-08-2025		30-09-2025							Disposals pending
												M15b		17-07-2025		30-09-2025							Disposals pending
				3,24,479	3,24,479	-	100.00%	48,672	48,672	44,087	-	-	-		-		-	953	-	-	-		
M/s Zigma global Enviro Solutions Private limited, Erode	Nellore, Cluster (6 ULBs)	2	Alluru	908	908	-	100.00%	10,351	1,192	1,806		-		30-06-2025	-	03-07-2025	-	3	-	-	-	Alluru material 908MT shifted to Nellore(allipuram) and Process Completed	
		3	Buchiredhypalem	6,030	6,030	-	100.00%		-	5,374		M4(S)		12-07-2025	-	25-07-2025	-	-	-	-	-	Buchiredhypalem material shifted to Nellore (allipuram) Process Completed	
		4	Kavali	18,536	18,536	-	100.00%		-	15,397		M5	-	30-07-2025	-	15-09-2025	-	-	-	-	-	Completed	
		5	Gudur(N)	26,563	26,563	-	100.00%		5,786	31,145		-	-	07-08-2025	-	15-09-2025	-	-	-	-	-	Completed	
		6	Naidupet	4,186	4,186	-	100.00%		143	1,633		M11 (S)		04-09-2025	-	25-09-2025	-	-	-	-	-	Completed	
		7	Atmakur(N)	12,784	12,784	-	100.00%		3,230	13,759		M14	-	27-07-2025	-	12-09-2025	-	-	-	-	-	Completed	
				69,007	69,007	-	100.00%	10,351	10,351	69,113	-	-	-				-	3	-	-	-		
M/s Zigma global	GVMC	8	GVMC	2,01,400	2,01,400	-	100.00%	30,210	30,210	1,54,916		M1	-	14-03-2025	-	15-08-2025	-	492	-	-	-	Disposals pending	

Agency Name	Cluster	S.No.	Name of the ULB	Quantity to be remediated in MT	Cumulative Quantity remediated till date in MT	Balance Quantity in MT	% of Comp.	15% excess Qty awarded cluster wise	15% excess Qty remediated	Cumulative of Disposals Quantity (in MT)	Capacity of Machine per day to be installed (in MT)	Details of Machinery					Required target Qty per day to complete	Average Qty remediated per day to till date (in MT)	Average Weekly Qty remediated 20.04.2026 to 26.04.2026 (in MT)	Quantity remediated on 26.04.2026 (in MT)	Quantity remediated on 27.04.2026 (in MT)	Remarks
												No. Machines	Daily capacity	Starting date	No. of days	Expected date of Completion Date						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
M/s Zigma	Chittoor, Cluster (6 ULBs)	9	Chittoor	1,46,232	1,46,232	-	100.00%	38,349	25,231	1,38,222		M9		24-06-2025	-	25-09-2025	-	476	-	-	-	Disposals pending
												M7 M/c		10-08-2025								
												M22		21-07-2025								
		10	Madanapalle	27,532	27,532	-	100.00%		9,042	32,158		M3		21-05-2025	-	30-07-2025	-	81	-	-	-	Completed
		11	Punganur	22,945	22,945	-	100.00%		22,679	39,359		M8		08-06-2025	-	30-07-2025	-	71	-	-	-	Completed
		12	B.Kothakota	25,772	3,817	-	100.00%		-	3,241		M3(S)		14-08-2025	1	30-09-2025	-	-	-	-	-	B.Kothakota material shifted to Madanapalle 2. Legacy at site is 3817MT only. Quantity awarded is not available at site (agency submitted the letter to SAC)
		13	Kuppam	20,000	20,000	-	100.00%		-	18,587		M16		31-05-2025	-	08-07-2025	-	60	-	-	-	Completed
		14	Palamaneru	13,177	13,177	-	100.00%		3,345	14,791		M7		31-05-2025	-	08-07-2025	-	40	-	-	-	Completed
				2,55,658	2,33,703	-	100.00%	38,349	38,349	2,46,358	-	-	-				-	728	-	-	-	
M/s Zigma global Enviro Solutions Private Limited, Erode	Tirupati, Cluster (6 ULBs)	15	Tirupati	2,21,473	2,21,473	-	100.00%	55,072	6,020	1,90,792		M6		31-05-2025	-	30-09-2025	-	669	-	-	-	Disposals pending
												M18A		22-06-2025		30-09-2025						
												M18B		09-07-2025		30-09-2025						
		16	Srikalahasti	50,307	50,307	-	100.00%		33,221	70,878		M10		28-06-2025	-	15-09-2025	-	166	-	-	-	Disposals pending
		17	Sullurpet	38,261	38,261	-	100.00%		10,059	45,677		M11		28-06-2025	-	10-09-2025	-	126	-	-	-	Completed
		18	Puttur	20,034	20,034	-	100.00%		8,085	25,329	800	M12	800	24-06-2025	-	10-09-2025	-	-	-			Disposals pending
		19	Nagari	21,977	14,452	-	100.00%		-	12,646		M12 (S)		09-09-2025	1	30-09-2025	-	-	-	-	-	1.Material shifted to Puttur 2.Legacy at site is 14452 MT only. Quantity awarded is not available at site (agency submitted the letter to SAC, and also taken Ack from Commissioner)
		20	Venkatagiri	15,093	15,093	-	100.00%		5,753	17,140		M13	-	21-06-2025	-	10-08-2025	-	-	-	-	-	Completed
				3,67,145	3,59,620	-	100.00%	55,072	55,072	3,62,462	800	1	800				-	961	-	-	-	

Agency Name	Cluster	S.No.	Name of the ULB	Quantity to be remediated in MT	Cumulative Quantity remediated till date in MT	Balance Quantity in MT	% of Comp.	15% excess Qty awarded cluster wise	15% excess Qty remediated	Cumulative of Disposals Quantity (in MT)	Capacity of Machine per day to be installed (in MT)	Details of Machinery					Required target Qty per day to complete	Average Qty remediated per day to till date (in MT)	Average Weekly Qty remediated 20.04.2026 to 26.04.2026 (in MT)	Quantity remediated on 26.04.2026 (in MT)	Quantity remediated on 27.04.2026 (in MT)	Remarks
												No. Machines	Daily capacity	Starting date	No. of days	Expected date of Completion Date						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
M/s Zigma global Enviro Solutions Private limited, Erode	Anantapur, Cluster (6 ULBs)	21	Anantapur	1,68,285	1,16,601	51,684	69.29%		-	59,092	3,000	M17	3,000	12-07-2025	-	31-03-2025	3,230	405	479	1,192	231	Work in progress
												M20		13-07-2025		31-03-2025						
												M20		14-07-2025		31-03-2025						
		22	Tadipatri	22,735	-	22,735	0.00%		-	-	-			-	-	-	1,421	-	-	-	-	Work yet to start
		23	Guntakal	20,000	20,000	-	100.00%		-	9,386	-	M23	1,000	11-09-2025	-	31-03-2025	-	-	-	-	-	Disposals of remediated waste is in progress
		24	Gooty	4,563	4,563	-	100.00%		-	-	-	M9(S)	-	20-09-2025	-	31-03-2025	-	-	-	-	-	Gooty material shifting to Guntakal
		25	Kalyanadurgam	7,184	518	6,666	7.21%		-	415	415	M21(S)	-	06-11-2025	-	31-03-2025	417	-	-	-	-	AS per site Condition Material is Not available at site
		26	Rayadurgam	6,919	6,919	-	100.00%		-	6,500	-	M21	900	16-11-2025	-	31-03-2025	-	-	-	-	-	Disposals of remediated waste is in progress
				2,29,686	1,48,601	81,085	64.70%	-	-	75,392	3,415	5	4,900				5,068	405	479	1,192	231	
			Total	14,47,375	13,36,810	81,085	92.36%	1,82,653	1,82,654	9,52,329	4,215	6	5,700				5,068	3,543	479	1,192	231	

Agency Wise Legacy Waste Details																						
Agency Name	Cluster	S. No.	ULB	Quantity to be remediated in MT	Cumulative Quantity remediated till date in MT	Balance Quantity in MT	% of Comp.	15% excess Qty awarded cluster wise	15% excess Qty remediated	Cumulative of Disposals Quantity (in MT)	Capacity of Machine per day to be installed (in MT)	Details of Machinery				Required target Qty per day to complete	Average Qty remediated per day to till date (in MT)	Average Weekly Qty remediated 20.04.2026 to 26.04.2026 (in MT)	Quantity remediated on 26.04.2026 (in MT)	Quantity remediated on 27.04.2026 (in MT)	Remarks	
												No. Machines	Daily capacity	Start date	Completion Date							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	17	18	19	20	21	22	23	
M/s Saurashtra Enviro Pvt Ltd, Gujarat	Kurnool, Cluster (5 ULBs)	1	Kurnool	67,308	67,308	-	100.00%	25,700	180	67,725	-	M1	-	29-04-2025	10-07-2025	-	185	-	-	-	Disposals of RDF is in Progress	
		2	Gudur(K)	2,666	2,666	-	100.00%		-	2,368		M1 (M/S)		20-09-2025	30-09-2025	-	0	-	-	-	Disposals of RDF is in Progress	
		3	Dhone	50,000	50,000	-	100.00%		275	45,337		M2		28-07-2025	30-09-2025	-	183	-	-	-	Disposals of RDF is in Progress	
												M7 (M/c)		28-07-2025	30-09-2025							As per Tender Weighment is Completed.Processing is Yet to Completed
		4	Yemmiganur	41,357	41,357	-	100.00%		25,245	56,973	600	M3	600	02-06-2025	30-09-2025	-	126	-	-	-	15% work in Progress	
		5	Adoni	10,000	10,000	-	100.00%		-	7,935	-	M5 (M/c)	-	26-08-2025	25-09-2025	-	0	-	-	-	As per Tender Weighment is Completed.Processing is Yet to Completed	
				1,71,331	1,71,331	-	100.00%	25,700	25,700	1,80,338	600	1	600			-	494	-	-	-		
M/s Saurashtra Enviro Pvt Ltd, Gujarat	Nandyal, Cluster (6 ULBs)	6	Nandyal	80,083	80,083	-	100.00%	21,524	-	57,461	600	M4	600	28-04-2025	13-09-2025	-	220	-	-	-	As per Tender Weighment ty is Completed.Processing is Yet to Completed	
		7	Bethamcherla	24,189	24,189	-	100.00%		-	19,208		M5+M7	-	17-06-2025	12-07-2025	-	77	-	-	-	As per Tender Qty is Completed.But Disposal of RDF Is Pending	
		8	Nandikotkur	19,700	19,700	-	100.00%		-	-	1,800	M1 (M/c)	1,800	10-09-2025	30-09-2025	-	0	-	-	-	As per Tender Weighment ty is Completed.Processing is Yet to Completed	
		9	Atmakur (K)	3,596	2,847	749	79.18%		-	-		M1 (M/c) (S)		20-09-2025	30-09-2025	749	0	-	-	-	Material shifting to Nandikotkur	
		10	Giddalur	9,773	9,773	-	100.00%		-	7,265		M4 (M/c)		20-09-2025	30-09-2025	-	0	-	-	-	only inward taking ,waiting for MLA inauguration (trail run completed)	
		11	Allagadda	6,153	6,153	-	100.00%		1,134	6,478	-	M4 (M/c)		25-09-2025	30-09-2025	-	0	-	-	-	15% additional work in Progress	
				1,43,494	1,42,745	749	99.48%	21,524	1,134	90,411	2,400	2	2,400			749	297	-	-	-		
			Total	3,14,825	3,14,076	749	99.76%	47,224	26,834	2,70,749	3,000	3	3,000			749	791	-	-	-		

Agency Wise Legacy Waste Details																					
Agency	Cluster	S.no	ULB	Quantity to be remediated in MT	Quantity remediated till 31st March 2025	Balance Quantity after march 2025	Cumulative Quantity remediated After March in MT	Balance Quantity in MT	% of Comp.	Cumulative of Disposals Quantity (in MT)	15% excess Qty awarded cluster wise	15% excess Qty remediated	Capacity of Machine per day to be installed (in MT)	Machine No	Daily capacity	Required target Qty per day to complete	Average Qty remediated per day to till date (in MT)	Average Weekly Qty remediated 20.04.2026 to 26.04.2026 (in MT)	Quantity remediated on 26.04.2026 (in MT)	Quantity remediated on 27.04.2026 (in MT)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
M/s Tharuni Assosiates, Guntur	Cluster 01	1	Yelamanchili	8,719	8,719	-	-	-	100.00%	-	-	-	-	-	-	-	0	-	-	-	Work Completed
		2	Pithapuram	24,910	24,910	-	-	-	100.00%	2,533	-	-	-	-	-	-	0	-	-	-	Work Completed
		3	Peddapuram	19,612	19,612	-	-	-	100.00%	1,106	-	-	-	-	-	-	0	-	-	-	Work Completed
		4	Rajam	12,849	8,256	4,593	4,593	-	100.00%	6,142	-	-	-	-	-	-	0	-	-	-	Work Completed
		5	Tuni	22,098	11,900	10,198	10,198	-	100.00%	18,784	-	-	-	-	-	-	0	-	-	-	Work Completed
		6	Samalkot	37,786	26,682	11,104	11,104	-	100.00%	11,573	-	-	-	-	-	-	0	-	-	-	Work Completed
		7	Bobbili	14,711	7,457	7,254	7,254	-	100.00%	9,849	-	-	-	-	-	-	119	-	-	-	Machine shifted to Kakinada
		8	Gollaprolu NP	13,135	4,092	9,043	9,043	-	100.00%	11,548	-	-	-	-	-	-	148	-	-	-	Machine shifted to Raychoti
		9	Amadalavalasa	6,679	-	6,679	6,679	-	100.00%	6,030	123.81	123.81	-	-	-	-	0	-	-	-	Completed
		10	Ichapuram	6,260	-	6,260	6,260	-	100.00%	5,775	0.00	-	720	-	720	-	0	-	-	-	As per tendwer weighment completed, process is in progress
		11	Palasa -Kasibugga	9,626	-	9,626	9,626	0	100.00%	8,982	94.49	94.49	-	-	-	0	0	-	-	-	Completed
		12	Parvathipuram	11,921	-	11,921	11,921	-	100.00%	11,296	15084.11	9309.34	720	-	720	-	0	-	-	-	Disposal of remediated waste is Pending
		13	Salur	12,042	-	12,042	5,750	6,292	47.75%	-	0.00	-	-	-	-	185	0	212	-	-	Work in Progress
		14	Palakonda	7,700	-	7,700	7,700	-	100.00%	7,031	174.48	174.48	-	-	-	-	0	-	-	-	Completed
		15	Nellimarla	7,727	-	7,727	2,822	4,905	36.52%	2,442	0.00	-	-	20.12.2025	-	144	0	-	-	-	Nellimarla material shifting to Vizainagaram is Hold due to material in water today
		16	Narsipatnam	6,250	-	6,250	6,250	-	100.00%	20,665	17826.80	17826.80	720	-	720	-	0	-	-	-	Completed
				2,22,025	1,11,628	1,10,397	99,199	11,198	94.96%	1,23,756	33303.69	27528.92	2,160	3	2,160	329	267	212	-	-	9309.345

Agency	Cluster	S.no	ULB	Quantity to be remediated in MT	Quantity remediated till 31st March 2025	Balance Quantity after march 2025	Cumulative Quantity remediated After March in MT	Balance Quantity in MT	% of Comp.	Cumulative of Disposals Quantity (in MT)	15% excess Qty awarded cluster wise	15% excess Qty remediated	Capacity of Machine per day to be installed (in MT)	Machine No	Daily capacity	Required target Qty per day to complete	Average Qty remediated per day to till date (in MT)	Average Weekly Qty remediated 20.04.2026 to 26.04.2026 (in MT)	Quantity remediated on 26.04.2026 (in MT)	Quantity remediated on 27.04.2026 (in MT)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
M/s Tharuni Associates, Guntur	Cluster 02	17	Nidadavole	37,207	37,207	-	-	-	100.00%	-	0.00	0.00	-	-	-	-	-	-	-	-	Work Completed
	Cluster 02	18	Tanuku	74,206	74,206	-	-	-	100.00%	2,701	0.00	0.00	-	-	-	-	-	-	-	-	Work Completed
	Cluster 02		Kovvur	8,775	8,775	-	-	-	100.00%	-	0.00	0.00	-	-	-	-	-	-	-	-	Work Completed
	Cluster 02		Amalapuram	27,910	27,910	-	-	-	100.00%	-	24940.26	5219.41	-	-	-	-	-	-	-	135	Work in Progress
	Cluster 02	19	Ramachandrapuram	22,143	-	22,143	22,143	-	100.00%	19,320	0.00			M18		-	57	-	-	-	Completed
	Cluster 02	20	Yelleswaram	11,022	-	11,022	11,022	-	100.00%	-	1670.55	1670.55	-	M18(S)		-	0	-	-	-	Yelleswaram material shifted to Kakinada
	Cluster 02	21	Mandapeta	8,779	-	8,779	8,779	-	100.00%	7,874	97.13	97.13	600	M28	600	-	0	-	-	-	As per tender weightment completed, process is in progress
	Cluster 02	22	Mummidivaram	5,624	-	5,624	5,624	-	100.00%	6,061	2642.03	2642.03		M12(S)		-	0	-	-	-	Completed
				1,95,666	1,48,099	47,568	47,568	-	100.00%	35,957	29,349.97	9,629.12	600	1	600	-	57	-	-	135	
Avinash Agency	Cluster 03	23	YSR Tadigadapa	50,000	50,000	-	-	-	100.00%	-	0.00		-	-	-	-	0	-	-	-	Work Completed
	Cluster 03	24	Tiruvuru	20,842	20,842	-	-	-	100.00%	617	2564.18	2564.18	-	-	-	-	0	-	-	-	Work Completed
	Cluster 03		Nuzvid	15,995	15,995	-	-	-	100.00%	-			-	-	-	-	0	-	-	-	Work Completed
	Cluster 03		Kondapalli	4,925	4,925	-	-	-	100.00%	-			-	-	-	-	0	-	-	-	Work Completed
	Cluster 03		Palacole	25,181	25,181	-	-	-	100.00%	-			-	-	-	-	0	-	-	-	Work Completed
	Cluster 03	25	Jangareddygudem	18,736	9,466	9,270	9,270	-	100.00%	11,897						-	127	-	-	-	Work Completed
	Cluster 03	26	Narsapur	51,312	27,512	23,800	23,800	-	100.00%	36,140						-	262	-	-	-	Work Completed
	Cluster 03	27	Akiveedu	7,312	-	7,312	7,312	-	100.00%	-						-	0	-	-	-	Material Shifting to Bhimavaram is Completed, but Processing is pending
	Cluster 03	28	Chintalapudi	7,300	-	7,300	6,760	540	92.60%	5,654						16	0	-	-	-	Material shifted to Nuzividu, the balance material is below the ground level
	Cluster 03	29	Vuyyuru	10,000	-	10,000	-	10,000	0.00%	-						294	0	-	-	-	Material will be shifted to Pedana
	Cluster 03	30	Pedana	5,821	-	5,821	5,821	0	100.00%	4,138	30049.41	2577.98				0	0	-	-	-	As per tender weightment completed, process is in progress
				2,02,812	1,53,921	48,891	38,890	10,000	95.07%	52,793	32613.59	5142.16	-	-	-	294	389	-	-	-	
Old clusters Total				6,20,503	4,13,648	2,06,855	1,85,657	21,198	96.58%	2,12,505	95267.25	42300.20	2,760	4	2,760	623	712	212	-	135	

Agency Wise Legacy Waste Details																						
Agency Name	Cluster	S. No.	ULB	Quantity to be remediated in MT	Cumulative Quantity remediated till 31ST March in MT	Balance Qty after March	Cumulative Quantity remediated After 31ST March in MT	Balance Quantity in MT	% of Comp.	Cumulative of Disposals Quantity (in MT)	Capacity of Machine per day to be installed (in MT)	Details of Machinery					Required target Qty per day to complete	Average Qty remediated per day to till date (in MT)	Average Weekly Qty remediated 20.04.2026 to 26.04.2026	Quantity remediated on 26.04.2026 (in MT)	Quantity remediated on 27.04.2026 (in MT)	Remarks
												No. Machines	Daily capacity	Start date	No. of days	Expected date of completion						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
M/s Sudhakar Infra Pvt.Ltd.	Tenali	1	Tenali	63,550	18,944	44,606	44,606	-	100.00%	50,583	1300	M1	650	10-02-2025	-	08-06-2025	-	-	-	-	-	Completed
				9,533	-	9,533	9,533	-	100.00%	11,886		M2	650	11-07-2025	10	10-08-2025	-	-	-	-	-	-
Total				73,083	18,944	54,139	54,139	-	100.0%	62,469	1,300						-	-	-	-	-	